



CRONOGRAMA FÍSICO X FINANCEIRO											
Recuperação do piso do DLP											
Reforma											
Rua Cel. André Belo 70											
3 meses											
Item	Descrição	TOTAL DA ETAPA	ETAPA 1		ETAPA 2		ETAPA 3		TOTAL		
1	MOBILIZAÇÃO E ADMINISTRAÇÃO	R\$ 66.394,26	30.00%	R\$ 19.918,28	30.00%	R\$ 19.918,28	40.00%	R\$ 26.557,70	R\$ 66.394,26		
2	TRANSPORTES E CARRETOS	R\$ 3.242,70	80.00%	R\$ 2.594,16	15.00%	R\$ 486,41	5.00%	R\$ 162,14	R\$ 3.242,70		
3	DEMOLIÇÕES	R\$ 145.802,38	90.00%	R\$ 131.222,14	10.00%	R\$ 14.580,24	0.00%	R\$ -	R\$ 145.802,38		
4	PINTURA	R\$ 105.700,00	0.00%	R\$ -	35.00%	R\$ 36.995,00	65.00%	R\$ 68.705,00	R\$ 105.700,00		
5	PAVIMENTAÇÃO	R\$ 821.343,73	10.00%	R\$ 82.134,37	70.00%	R\$ 574.940,61	20.00%	R\$ 164.268,75	R\$ 821.343,73		
6	ESQUADRIAS	R\$ 162.578,03	0.00%	R\$ -	80.00%	R\$ 130.062,42	20.00%	R\$ 32.515,61	R\$ 162.578,03		
7	SERVIÇOS COMPLEMENTARES	R\$ 175.125,00	0.00%	R\$ -	50.00%	R\$ 87.562,50	50.00%	R\$ 87.562,50	R\$ 175.125,00		
TOTAL		R\$ 1.480.186,10		R\$ 235.868,95	15.9%	R\$ 864.545,46	58.4%	R\$ 379.771,69	R\$ 1.480.186,10	25.7%	100%

