



CRONOGRAMA FÍSICO-FINANCEIRO - ONERADO									
DESCRIÇÃO	VALOR GLOBAL DO SERVIÇO	MESES / DIAS							
		Mês 1	Mês 2	Mês 3	Mês 4	Mês 5	Mês 6	Mês 7	Mês 8
		30	60	90	120	150	180	210	240
MOBILIZAÇÃO/ DESMOBILIZAÇÃO	R\$ 861.708,96	50,00%							50,00%
		430.854,48							430.854,48
CANTEIRO DE OBRAS	R\$ 907.720,02	100,00%							
		907.720,02							
ADMINISTRAÇÃO LOCAL	R\$ 1.757.295,52		11,72%	11,72%	22,15%	20,35%	17,04%	17,04%	
			205.869,71	205.869,71	389.277,82	357.563,48	299.357,40	299.357,40	
TERRAPLENAGEM	R\$ 3.014.793,17		33,33%	33,33%	33,33%				
			1.004.931,06	1.004.931,06	1.004.931,06				
PAVIMENTAÇÃO	R\$ 7.502.392,88				25,00%	25,00%	25,00%	25,00%	
					1.875.598,22	1.875.598,22	1.875.598,22	1.875.598,22	
DRENAGEM	R\$ 3.026.448,22		25,00%	25,00%	25,00%	25,00%			
			756.612,06	756.612,06	756.612,06	756.612,06			
SINALIZAÇÃO	R\$ 1.625.924,64					33,33%	33,33%	33,33%	
						541.974,88	541.974,88	541.974,88	
OBRAS COMPLEMENTARES	R\$ 415.901,34					33,33%	33,33%	33,33%	
						138.633,78	138.633,78	138.633,78	
ILUMINAÇÃO	R\$ 322.751,00						50,00%	50,00%	
							161.375,50	161.375,50	
OBRAS DE ARTE ESPECIAIS	R\$ 1.907.526,42		16,67%	16,67%	16,67%	16,67%	16,67%	16,67%	
			317.921,07	317.921,07	317.921,07	317.921,07	317.921,07	317.921,07	
SINALIZAÇÃO PROVISÓRIA DE OBRAS	R\$ 155.007,00		16,67%	16,67%	16,67%	16,67%	16,67%	16,67%	
			25.834,50	25.834,50	25.834,50	25.834,50	25.834,50	25.834,50	
PERCENTUAL	MENSAL	6,23%	10,75%	10,75%	20,33%	18,67%	15,63%	15,63%	2,00%
	ACUMULADO	6,23%	16,98%	27,73%	48,06%	66,73%	82,36%	98,00%	100,00%
VALOR	MENSAL	1.338.574,50	2.311.168,39	2.311.168,39	4.370.174,72	4.014.137,98	3.360.695,35	3.360.695,35	430.854,48
	ACUMULADO	1.338.574,50	3.649.742,89	5.960.911,28	10.331.086,00	14.345.223,98	17.705.919,34	21.066.614,69	21.497.469,17

