



25180000015750

CRONOGRAMA FÍSICO-FINANCEIRO

OBRA: CERCAMENTO OPERACIONAL DO AEROPORTO  
COMANDANTE KRAEMER EM ERECHIM  
ENDEREÇO : RUA DELMAR LUIZ RIGONI, 255 – Bairro: Aeroporto

| Código       | DESCRIÇÃO                       | VALOR (R\$)      | %      | MÊS 01        |        | MÊS 02         |        | MÊS 03         |        | MÊS 04         |        | MÊS 05         |        | MÊS 06         |         |
|--------------|---------------------------------|------------------|--------|---------------|--------|----------------|--------|----------------|--------|----------------|--------|----------------|--------|----------------|---------|
|              |                                 |                  |        | R\$           | %      | R\$            | %      | R\$            | %      | R\$            | %      | R\$            | %      | R\$            | %       |
| 1.000        | ADMINISTRAÇÃO DA OBRA           | R\$ 23.441,70    | 2,24%  | R\$ 3.985,09  | 17,00% | R\$ 3.985,09   | 17,00% | R\$ 3.985,09   | 17,00% | R\$ 3.985,09   | 17,00% | R\$ 3.985,09   | 17,00% | R\$ 3.516,26   | 15,00%  |
| 2.000        | INSTALAÇÃO DO CANTEIRO DE OBRAS | R\$ 62.739,93    | 5,99%  | R\$ 31.369,97 | 50,00% | R\$ 31.369,97  | 50,00% |                |        |                |        |                |        |                |         |
| 3.000        | FUNDAÇÃO                        | R\$ 328.614,57   | 31,38% |               |        | R\$ 131.445,83 | 40,00% | R\$ 98.584,37  | 30,00% | R\$ 98.584,37  | 30,00% |                |        |                |         |
| 4.000        | ALAMBRADO                       | R\$ 617.981,68   | 59,00% |               |        |                |        | R\$ 154.495,42 | 25,00% | R\$ 154.495,42 | 25,00% | R\$ 154.495,42 | 25,00% | R\$ 154.495,42 | 25,00%  |
| 5.000        | SERVIÇOS FINAIS                 | R\$ 14.595,76    | 1,39%  |               |        |                |        |                |        |                |        |                |        | R\$ 14.595,76  | 100,00% |
| TOTAL GERAL: |                                 | R\$ 1.047.373,64 | 100%   | R\$ 35.355,05 |        | R\$ 166.800,88 |        | R\$ 257.064,88 |        | R\$ 257.064,88 |        | R\$ 158.480,51 |        | R\$ 172.607,44 |         |





25180000015750

**Nome do documento:** Cronograma Fisico-Financeiro - Erechim.pdf

**Documento assinado por**

**Órgão/Grupo/Matrícula**

**Data**

Adilson Helio da Silva Cardoso

SELT / DIVDAP / 5075394

05/11/2025 14:34:03

